

# Relocating the Bandstand to Memorial Gardens





## Completed

- Foundations excavated and base of flag pole removed
- Concrete foundations poured and drainage connected
- New brickwork is 95% complete – expected to complete this week



## Next steps

- Ramp construction
- Installation of electrical ducting
- Commence decking

Installation of structure expected from mid April (weather permitting)

Completion before end May 2018

